



15-1599 Dugald Road
Winnipeg, MB R2J 0H3

Phone: 204.668.9652
Fax: 204.668.9204
E-mail: sme@southmaneng.com

November 3, 2016

Manitoba Sustainable Development
Environmental Approvals Branch
Suite 160, 123 Main Street
Winnipeg, MB
R3C 1A5

**Re: Fairway Colony (Minto Holding Co. Ltd.)
Licence No: 2095R
W ½ 8-11-16W, RM of North Cypress**

To Whom it May Concern,

Pursuant to the installation of the gas venting, dewatering system and 30 mil PVC liner in the west cell of the domestic wastewater lagoon, this letter is intended to advise that the installation of these items and associated systems have been completed in an acceptable manner in accordance with the submittal drawings with the following exceptions:

- 1) The interconnecting pipe between cells is to be trimmed back such that the extension beyond the interior surface is minimized once the ballast material has been installed.
- 2) Installation of the ballast material is to be performed with extreme caution so as not to damage the synthetic liner.
- 3) Deposits of stone similar to that used during installation of the gas venting system were noted on top of the liner in several locations. This stone along with any other deleterious material that may damage the liner is to be removed prior to placing the ballast material.
- 4) Installation of the dewatering pump and fastening of the sump cover is to be completed prior to commissioning.

Once the items identified above that may impact the liner have been rectified, it is deemed acceptable to begin installation of the ballast material. Caution should be exercised to avoid placing frozen material directly in contact with the PVC liner. Similarly, placement of the ballast material should take place when the temperature of the liner is above freezing to ensure it is pliable and that any water present on the liner is thawed so as to avoid puncturing the liner with sharp edges.

Please feel free to contact our office if you have any questions or concerns in this regard.

Sincerely Submitted;

South-Man Engineering

Per, 

Peter Grieger, P. Eng.

